

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD-RIDF XVI Ph-II – West Godavari district - Road from Marrigudem to Gattugudem - Granting of Post facto Extension of Agreement Time up to 26.10.2012 with out penalty - Orders – Issued.

-X-

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2327

Dated:26.12.2012

Read the following:

1. G.O.Rt.No.647,PR&RD (Progs.II) Dept, dated 27.4.2011
2. From the CE, PR, NABARD ,Hyd, Lr.No.NB18/ WG/ RIDF XVI- Ph.II/Marrigudem/2011, dt. 4.12.2012.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in her letter 2nd read above, Government after careful examination of the proposal, hereby grant post facto Extension of Agreement Time up to 26.10.2012 for a period of (121) days without imposing liquidated damages, in respect of work, “Road from Marrigudem to Gattugudem” in West Godavari district, sanctioned under NABARD RIDF XVI (Ph.II) as the delay was due to non availability of sand and heavy rains during the month of June 2012 and is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, West Godavari district.
Copy to:
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

//FORWARDED:: BY ORDER//

SECTION OFFICER